

Saugerties Central School District
Saugerties, New York

Capital Projects Update

Board of Education



June 14, 2022



TETRA TECH
ARCHITECTS & ENGINEERS


Saugerties
CENTRAL SCHOOL DISTRICT

BBL Construction Services



Agenda


1. Capital Improvement Project
2. Energy Performance Contract Project
3. Capital Outlay Project
4. Questions?



Saugerties
CENTRAL SCHOOL DISTRICT

BBL Construction Services

Saugerties Project Planning Process





Next Steps...

Awarded Roofing Work

- Construction S&L Roofing Under Contract
- Submittals in Process / Colors Selections

Construction Opportunities in 2022?

- Possible Resurfacing of Track by State Contract
- Other Work by State Contract (Gym Eqpm., etc.)
- Morse “Stage” Addition Status
- High Priority Scope Item
- To SED July 2022
- NY Dept. of State Code Variance to Follow
- Merge into Combined Bid Set

Morse “Stage” Addition Status

- High Priority Scope Item
- To SED July 2022
- NY Dept. of State Code Variance to Follow
- Merge into Combined Bid Set

Re-Bid Considerations - Underway

Scope
Reevaluating Priorities to Highest Needs


Prime Contracts
Work Packages to be More Appealing

Timing of Re-Bid
Timed to Attract Greater Interest

Alternates
More Bid Protection


Other Funding?
SMART Schools, ESSR, Incidentals, Allowances

Project Finances
Identify Potential Impacts to Later Start





Capital Project Overall Timeline – Phased Construction



→ June 14, 2022 **SED review times vary



TETRA TECH
ARCHITECTS & ENGINEERS

Saugerties
CENTRAL SCHOOL DISTRICT


BBL Construction Services



EPC Project Update

Energy Performance Contract (EPC) Project

- Construction underway. Riccardi boiler upgrade Summer 2022. →
- Some work pending abatement – Riccardi, Morse.
- Scope overlap with Capital Project pricing TBD.



Project Scope:

ECM No.	Energy Conservation Measure Description
1	LED Lighting and Lighting Controls Upgrade
2	Boiler Plant Upgrades
3	Building Management System Upgrades
4	Demand Control Ventilation
5	Building Envelope Improvements
6	Pipe Insulation
7	Install De-Stratification Fans
8	Desktop Computer Power Management

Total Anticipated Project Amount: \$3,481,424
(funded by energy savings)



Saugerties
CENTRAL SCHOOL DISTRICT


BBL Construction Services



'21-'22 Capital Outlay Project Update

Riccardi Elem. School - Flooring

- Lack of Bidder Interest
- Determining Best Way to Accomplish Work
- Likely Re-Bid at More Opportune Time - Fall



TETRA TECH
ARCHITECTS & ENGINEERS

Saugerties
CENTRAL SCHOOL DISTRICT

BBL Construction[®]
Services



Q&A

“Children are the World’s most valuable resource and its best hope for the future.”
~John F. Kennedy



Ongoing Community Updates:

- Visitation-Facilities Committee, Board of Education
- District's website:
<https://www.saugerties.k12.ny.us/Domain/930>



Saugerties
CENTRAL SCHOOL DISTRICT

BBL Construction Services